Bruhath Bengaluru Mahanagara Palike.

Yalahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

Name of work:-	Providing chainlink fencing and Development of works in ward no:04 (Package-06)			
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	MSV Constructions Company			
3) Time stipulated for completion of work	6 months			
4) Date of Commencement of Work	21/09/2020.			
5) Date of Completion of Work				
M B No				
Page No				
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Ramasanjeevaiah			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
20812,108/-	20811,000/-		1108/-	

1 Certified that the above work has been completed with in the stipulated time stipulated in entrustment

2 Certified that above work has been executed satisfactorily

Ramasanjeevaiah

AE, Ward No :04
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Asst.Executive Engineer
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

Executive Engineer
Yelahanka Division
BBMP, Bangalore